


**OFFICE OF THE MUNICIPAL CORPORATION DURG**  
**NIT SCHEDULE FOR RCC AND ALUMINIUM WORK**  
**AT DATA CENTER FOR PMAY ROOM**  
**(BUILDING SOR W.E.F. 1.1.2015)**

S.No	Particulars	Qty	Unit
1	Providing and laying nominal mix plain cement concrete with crushed stone aggregate using concrete mixer in all works upto plinth level excluding cost of form work. 1:4:8 (1 cement : 4 coarse sand : 8 graded stone aggregate 40mm nominal size).	21.00	Cum
2	Providing and laying vitrified floor tiles with soluble salt printing, of size 600x600mm with water absorption less than 0.5% and conforming to IS : 15622 of approved make, laid on 20mm thick cement mortar 1:4 (1 cement : 4 coarse sand) including grouting the joints with white cement and matching pigments etc. complete.	150.00	Sqm
3	Brick work with modular fly ash lime bricks. Comforming to I.S. 12894-2002 of class design 40 in super structure in 1:6 C.M.	14.42	Cum
4	Providing and making 15mm thick cement plaster on the rough side of single or half brick wall of mix: (Outer Walls)	128.16	sqm
5	Providing and making 12mm thick cement plaster on the rough side of single or half brick wall of mix: (Inner Walls)	128.16	sqm
6	Structural steel work in single section including cutting, hoisting, fixing in position and applying a priming coat of red oxide zinc chromate primer. 50x50x5 angle iron frame	117.00	kg
7	Providing and fixing flush door shutters, conforming to IS : 2202 (Part- I), decorative type core of block board construction with frame of first class hard wood and well matched teak ply veneering with vertical grains or cross bands and face veneers on both faces of shutters excluding hinges.		
	30 mm thick (single leaf)	10.08	sqm
8	Designing, providing and fixing aluminium frame work made of special aluminium section on building face with M.S. angle iron brackets fixed on RCC structure with S.S. hold fasteners, .....complete @ 4 kg/sqm	74.76	kg
9	Providing and fixing 12mm thick pre-laminated particle with decorative lamination and balancing lamination..... complete.		
	With decorative lamination on both side	18.69	sqm
10	Providing and applying plaster of paris putty over plastered wall surface including scaffolding complete		
	More than 2 mm thickness to make surface even and smooth in true plumb and line and level.	398.99	sqm
11	Wall painting with acrylic luxury emulsion (plastic) paint of required shade to give an even shade. On new work (two or more coats)	305.54	sqm
12	Painting exterior surface with PREMIUM ACRYLIC SMOOTH exterior paint of required shade as per manufacturer's specifications to give protective and decorative finish including cleaning washing of surface etc.complete. Total outer wall surface	93.45	sqm

  
 Executive Engineer  
 Municipal corporation  
 Durg